



## The Corporation of THE CITY OF NORTH VANCOUVER ENGINEERING, PARKS & ENVIRONMENT DEPARTMENT

## **INFORMATION REPORT**

Date:	October 5, 2022	File No: 16-8350-20-0034/1
Subject:	ESPLANADE COMPLETE STREET – PROJECT UPDATE	
From:	Mo Bot, Project Manager – Public Realm Infrastructure	
To:	Mayor Linda Buchanan and Members of Council	

The purpose of this report is to provide Council with an update on the Esplanade Complete Street project.

## **Progress Highlights**

Paving is progressing well through the first phase of delivery with all asphalt and line markings installed along Forbes and Esplanade from 3<sup>rd</sup> Street to east of Semisch. Due to coordination requirements with the development site at the corner of Chesterfield and Esplanade, the final stretch of paving has been slightly delayed, with final paving completed to just west of Rogers on track for completion next week.

Line markings are also being added to the mobility lanes which will assist in clearly delineating the pedestrian spaces from the faster moving mobility lanes. Progress east of Lonsdale is advancing with curb installation nearly complete on the south side of the street.

The project team continues to coordinate with adjacent businesses through the more disruptive paving work to ensure access is maintained and to respond to issues site by site as they arise.



Line markings installed at Semisch. Zebra crossing gives priority to pedestrians when crossing mobility lane. Next, green paint to be added to raise awareness of mobility lane traveling through the intersection.



Line markings installed along Forbes. The on-street southbound mobility lane will have concrete barriers installed to provide separation and protection for mobility device users.



The paving process has involved base road repair work of utility trenches and other settled areas to maximise the lifespan of the new asphalt.



Curbs are installed at St Georges.

**RESPECTFULLY SUBMITTED:** 

long

Mo Bot Project Manager – Public Realm Infrastructure