CITY OF NORTH VANCOUVER

141 WEST 14TH STREET NORTH VANCOUVER, BC V7M 1H9 T 604 982 WORK (9675) GATEWAY@CNV.ORG





RESIDENTIAL SFD / DUPLEX - FINAL SPRINKLER INSPECTION GUIDE

Sprink	der Permit #	Site address	Date
Prior t	to booking inspection	:	
	Submit P Eng completion documentation – fire suppression to: permitinspections@cnv.org		
	Submit Backflow Assembly Test Report – if applicable - to: permitinspections@cnv.org		
	Interior finishes to be completed		
	Inspection request: CityServe Account or email: permitinspections@cnv.org		
Typica	al items reviewed on	site:	
	Building Permit Card	posted	
	Construction activity hour / contact signage posted		
	Roads / sidewalks – clean / siltation control in place		
	Site safety		
	Conformity to appro	ved permit plans / application	
	Pipe – enclosed as p	er manufacture specifications	
	Shut off - independe	nt	
	Sprinkler head – loca	ations / protection / clear of obst	ructions / painted heads replaced
	Escutcheons – comp	lete	
	Flow through location	on / PRV	
	Backflow devices ins	talled and tested – if applicable	
	Material identification	on/standard – visible	

This is a list of items with a high failure rate and is provided as a guide to successful results.

To avoid failed inspections, inspections not conducted and re-inspection fees, ensure work is complete, meets minimum BC Codes / CNV Bylaws and WorkSafeBC requirements maintained. Approved permit plans and documentation to be available on site.

Doc: 2241365 - 11/01/2022