



CITY OF NORTH VANCOUVER

141 West 14th STREET, NORTH VANCOUVER, BC V7M 1H9
T 604 982 WORK (9675)
GATEWAY@CNV.ORG

RESIDENTIAL SFD / DUPLEX

STORM SUMPS / CATCH BASINS / STORM WATER MANAGEMENT INSPECTION GUIDE

PSP#	Site address Date
Prior t	o booking inspection:
	Inspection request: CityServe Account or email: permitinspections@cnv.org
Typica	l items reviewed on site:
	Building Permit Card posted
	Construction activity hour / contact signage posted
	Roads / sidewalks – clean / siltation control in place
	Site safety
	Conformity to approved permit plans / application
	Pipe – connections / elevations
	Sump – size / depth / location
	Sump seal – joints / rings / lifting holes
	Sump – ladder
	Storm water management tank – location / elevation / connection / pipe
	Catch basins
	Trench drains
	Cleanouts
	System to be visible for inspection
	Backfill to be free of - rocks/boulders/cinders/organics/debris/frozen earth/pyrites
	Material identification/standard - visible

This is a list of items with a high failure rate and is provided as a guide to successful results.

To avoid failed inspections, inspections not conducted and re-inspection fees, ensure work is complete, meets minimum BC Codes / CNV Bylaws and WorkSafeBC requirements maintained. Approved permit plans and documentation to be available on site.

Doc#: 2202755 7/21/2022