

CITY OF NORTH VANCOUVER

Community Services - Building Division

141 W 14th Street, North Vancouver, BC V7M 1H9 | T 604 983 7355 | devel@cnv.org

RESIDENTIAL BUILDING INSPECTION/DOCUMENTATION CHECKLIST

24-HOUR INSPECTION REQUEST LINE: 604 990 4249

FORMS INSE	PECTION – PRIOR TO CONCRETE POUR
	☐ Excavation Site Safety P. Eng Report / posted at the site
	☐ Geotechnical Engineer Field report for soil bearing capacity (buildings and retaining walls)
	☐ Structural Engineer Field report for rebar/structural (buildings and retaining walls)
	☐ BC Land Surveyor Certificate Including setbacks, elevations, right of ways and easements
PRE-SLAB II	NSPECTION – AFTER INSULATION, AIR BARRIER, SEALANT INSTALLED – PRIOR TO CONCRETE POUR
	☐ Plumbing Under slab inspection complete
	☐ Electrical Under slab inspection complete
	□ Fill P. Eng field report (depending on depth and material)
	☐ Garage Proposed slab meets permit drawings (maximum 10% slope from slab to PL)
SHEATHING	INSPECTION - AFTER WINDOWS AND DOORS INSTALLED
	☐ Structural Engineer Field report for sheathing/shear walls
	□ Confirm Windows/Doors/Skylights Meet NAFS standards
	□ Exterior Building Paper Applied
FRAMING IN	NSPECTION
	☐ Plumbing Rough-in inspection complete
	☐ Gas Rough-in inspection complete
	☐ Electrical Rough-in inspection complete
	☐ Sprinklers Rough-in inspection complete (sprinklered building)
	☐ Mechanical Heating/Ventilation Checklist
	☐ Structural Engineer Field report for framing and trusses
	☐ Window Wells and Retaining Walls P. Eng assurance exceed 4' in height
	☐ Survey To confirm height of building
	☐ Roof Truss Layout P. Eng stamped
	☐ Roof Truss Specs P. Eng stamped
	☐ Truss Joist Layout P. Eng stamped
	☐ Truss Joist Specs P. Eng stamped
	☐ Roof Decks over Living Space Assurance of membrane/decking assembly
	☐ Exterior Building Paper Applied
	☐ Moisture Content of Lumber Not to be more than 19%
	☐ Fire Blocking/Fire Stopping Complete Architect/P. Eng field report
	(if applicable, alternative solutions, etc.)
	☐ Roof Space Venting Installed

RESIDENTIAL BUILDING INSPECTION/DOCUMENTATION CHECKLIST

(CONT'D)

INSULATION/AIF	R AND VAPOUR BARRIER INSPECTION
	Spray Foam Application Confirmation of date/time of application / R Value / Product
	No inspection within 48 hours of application
	Alternative Solution - Unvented Roof Space/Spray Foam Architect/P. Eng field report
	Revised Energy Report from Energy Advisor Documenting any changes
٠	Pre Drywall Air Leakage Results (If applicable)
DRYWALL BOAR	DING INSPECTION
٥	Suite Separation Prior to mud/tape
RAINSCREEN INS	SPECTION
٥	Not Applicable If building envelope registered professional retained and/or project is supervised under a warranty provider
FINAL BUILDING	INSPECTION
<u> </u>	Plumbing Permit Final inspection complete
	Gas Permits Final inspection complete
	Electrical Permits Final inspection complete
	Plumbing Site Services Permit Final inspection complete
	Sprinkler Permit Final inspection complete (if applicable)
	Structural Engineer Schedule C-B (buildings and retaining walls)
	Geotechnical Engineer Schedule C-B (buildings and retaining walls)
	Plumbing Schedule C-B Site drainage
	Architect Schedule C-B (if applicable)
	Alternative Solution Letter of assurance for completed work
	Glass Guard Assemblies and Windows in Stairways Acting as Guard P. Eng assurance
	Energy House Performance Report
	Engineering Department Site review of project to obtain
٦	Planning Department Site review of development permit projects to obtain (coach/infill houses, duplexes, streamside development, etc.)
Chec	klist maybe used for typical single family dwelling, duplex, residential accessory/garage project.
	Scope of work may warrant additional inspections and documentation.
	ILED INSPECTIONS, INSPECTIONS NOT CONDUCTED AND RE-INSPECTION FEES, ENSURE APPROVED RMIT DRAWINGS AND DOCUMENTATION ARE ON SITE AND SITE SAFETY IS MAINTAINED.
	NOTES