## CITY OF NORTH VANCOUVER

141 WEST 14TH STREET NORTH VANCOUVER, BC V7M 1H9 T 604 982 WORK (9675) GATEWAY@CNV.ORG





## **RESIDENTIAL SFD / DUPLEX – RADIANT HEAT ROUGH-IN INSPECTION GUIDE**

| Gas Permit # |  | Site address:                             | Date: |
|--------------|--|---|-------|
| Prior t      | to booking ins   | pection:                                  |       |
|              | Submit Hydronic Design to: permitinspections@cnv.org   |   |       |
|              | At site – floor layout drawn/indicated on basement/lower floor level   |   |       |
|              | Hazardous Material/Asbestos Clearance Letter to be posted on site. Applicable for buildings constructed prior to 1990. |   |       |
|              | Inspection request: CityServe Account or email: permitinspections@cnv.org  |   |       |
| Typica       | al items review  | ed on site:                               |       |
|              | Building Pern  | nit Card posted                           |       |
|              | Construction activity hour / contact signage posted  |   |       |
|              | Hazardous Material/Asbestos Clearance Letter posted  |   |       |
|              | Roads / sidewalks – clean / siltation control in place   |   |       |
|              | Site safety  |   |       |
|              | Conformity to hydronic design / approved permit plans / application  |   |       |
|              | Test / holding   | 5   |       |
|              | Sleeves  |   |       |
|              | Pipe – type /  | size / support / fittings / in wall isola | ation |
|              | Pipe protecti  | on - mechanical damage / freezing         |       |
|              | Loop – length  | ı / spacing                               |       |
|              | Loop length – permanently tagged at manifold   |   |       |
|              | Insulation – slab edge   |   |       |
|              | Radiant mains – supported / protection   |   |       |
|              | Clips complet  | :e  |       |
|              | Material ider  | tification/standard – visible             |       |

This is a list of items with a high failure rate and is provided as a guide to successful results.

To avoid failed inspections, inspections not conducted and re-inspection fees, ensure work is complete, meets minimum BC Codes / CNV Bylaws and WorkSafeBC requirements maintained. Approved permit plans and documentation to be available on site.

Doc: 2241360 - 11/01/2022